JUPITER COMMUNITY HIGH SCHOOL MODERNIZATION PROJECT 0081-8220

HISTORY:

02/21/01 Board Report 13D--5 for an Agreement and Pre-Construction fees for CM@Risk Services in the amount of \$265,797.00 to Morganti

09/19/01 Board Report 13D-5 for Amendment to Agreement for Guaranteed Maximum Price (GMP) in the amount of \$41,114,719.00 to The Morganti Group

10/03/01 Notice-to-Proceed

647 Original Contract Days - Phase II

07/12/03 Original Substantial Completion

08/09/03 Original Final Completion (Building #1 through #11, vehicle/bus access & parking)

03/01/04 Original Final Completion (Demolition, Athletic fields and landscaping)

159 Extension to date (Building #1 through #11, vehicle/bus access & parking)

313 Extension to date (Demolition, Athletic fields and landscaping)

12/18/03 Adjusted Substantial Completion (Building #1 through #11, vehicle/bus access & parking)

05/20/04 Adjusted Substantial Completion (Demolition, Athletic fields and landscaping)

01/17/04 Adjusted Final Completion (Building #1 through #11, vehicle/bus access & parking)

06/19/04 Adjusted Final Completion (Demolition, Athletic fields and landscaping)

	Board	Board	Dollar	#	Additional	Errors	Cause	Construction Change Directive (CCD)	
CO #	Item	Date	Amount	Days	Services	Omissions	Code	Change Order Proposal Request (COPR)	
								Additional Architectural Services for adding an alternate design for the media center and auditorium and	
	13D-1	07/19/00			416,410.00			approve revised scope of worth and related architectural fees.	
	100.0	10/16/02			74.050.00		7	Additional Architectural Services to provide additional services for off-site improvement to Military	
-	12B-3 10/16/02 74,950.00			Ζ	Trail and Toney Penna Drive. COPR #1 - The scope includes all labor, equipment, materials, bonds, insurance for the demolition of the				
1	12B-1	11/19/02	1,056,153.00				М	existing high school campus.	
- 1	120 1	11/19/02	1,050,155.00				111	CCD #1 - Add miscellaneous electrical components to each building, install additional exit lights, fire	
2	12B-5	11/19/02	283,200.00				М	alarm detectors, intercom speakers, call boxes, data drops and outlets as required.	
2	12B-5	11/19/02	10,776.00				Р	CCD #2 - Install sixteen (16) additional data drops throughout the administration building.	
2	12B-5	11/19/02	2,422.84				М	CCD #3 - Upgrade specific walls to one-hour fire rating for Buildings #5, #6 & #7.	
								CCD #4 - Install three (3) power outlets and three (3) data drops in rooms 7108A and 701B of the	
2	12B-5	11/19/02	4,801.80				Р	administration building.	
2	12B-5	11/19/02	4,746.00				М	CCD #5 - Install a partition wall to create room 1158A.	
2	12B-5	11/19/02	4,024.43				М	CCD #6 - Change glazing on thirty-one (31) doors to meet current fire rating requirements.	
								Additional Architectural Services to provide additional services for design and permitting for new	
	12B-3	12/11/02			68,250.00		М	stadium including grandstand, bleachers, press box, elevator and restroom/concessions.	
								Stadium Project NTE COPR #2 - Provide all necessary labor, plant, materials, equipment, bonds, and	
2	12B-3	01/22/02					М	insurance to perform the construction of a new 4,000 spectator stadium with bleachers, a 600 square foot	
3	12B-3	01/22/03						air-conditioned press box with an elevator, restrooms/concession facilities. NTE COPR #3 - Provide all necessary labor, plant, materials, equipment, bonds, and insurance to perform	
								Omissions changes, and Design Errors. the off-site road work, School District changes, Building	
								Department Mandatory changes, Design	
4	12B-4	01/22/03	852,424.00				Ζ	NTE COPR #3a	
4	12B-4	01/22/03	190,495.00				S	NTE COPR #3b	
4	12B-4	01/22/03	17,046.00				M NTE COPR #3c		
	12B-4	01/22/03	23,654.00				U	NTE COPR #3d	
	12B-4	01/22/03	27,102.00			27,102.00		NTE COPR #3e	
	12B-4	01/22/03	11,347.00			11,347.00		NTE COPR #3f	
			,			,-		NTE CCD #8 - Provide all necessary labor, plant, materials, equipment, bonds and insurance to perform	
5	12B-5	01/22/03						the necessary School District changes, Building Department Mandatory changes, and Design Omissions.	
5	12B-5	01/22/03	136,209.00				S	NTE CCD #8a	

JUPITER COMMUNITY HIGH SCHOOL MODERNIZATION PROJECT 0081-8220

HISTORY:

02/21/01 Board Report 13D--5 for an Agreement and Pre-Construction fees for CM@Risk Services in the amount of \$265,797.00 to Morganti

09/19/01 Board Report 13D-5 for Amendment to Agreement for Guaranteed Maximum Price (GMP) in the amount of \$41,114,719.00 to The Morganti Group

10/03/01 Notice-to-Proceed

647 Original Contract Days - Phase II

07/12/03 Original Substantial Completion

08/09/03 Original Final Completion (Building #1 through #11, vehicle/bus access & parking)

03/01/04 Original Final Completion (Demolition, Athletic fields and landscaping)

159 Extension to date (Building #1 through #11, vehicle/bus access & parking)

313 Extension to date (Demolition, Athletic fields and landscaping)

12/18/03 Adjusted Substantial Completion (Building #1 through #11, vehicle/bus access & parking)

05/20/04 Adjusted Substantial Completion (Demolition, Athletic fields and landscaping)

01/17/04 Adjusted Final Completion (Building #1 through #11, vehicle/bus access & parking)

06/19/04 Adjusted Final Completion (Demolition, Athletic fields and landscaping)

	Board	Board	Dollar	#	Additional	Errors	Cause	Construction Change Directive (CCD)		
CO #	Item	Date	Amount	Days	Services	Omissions	Code	Change Order Proposal Request (COPR)		
5	12B-5	01/22/03	325,624.00				М	NTE CCD #8b		
5	12B-5	01/22/03	109,426.00			109,426.00	D	NTE CCD #8c		
								CCD #7 - Provide all necessary labor, materials, bonds and insurance to modify designed electrical systemeters		
6	12B-11	02/19/03	56,297.64				S	required as a result of reconfigured construction technology.		
	12B-14	02/19/03					-	Reduction of Retainage from 10% to 5%		
								COPR #4 - Revise the contract completion date from a substantial completion date of March 1, 2004 to		
7	12B-6	01/21/04	1,214,540.00	103			S	revised substantial completion date of June 14, 2004.		
8	12A-3	04/21/04	171,818.19				S	Installation of Bermuda sod in lieu of Bahia sod at outfield portions of the baseball field and softball fiel		
								Additional Architectural Services for the design of a permanent entrance to the senior parking lot from		
	12C-10	04/21/04			6,000.00		S	Toney Penna Drive.		
0	100 10	0.6/22/04	0.00	1.50			a	COPR #5 (Item #1) - Revise the Substantial Completion date for Phase I from July 12, 2003 to Decemb		
9	12B-10	06/23/04	0.00	159			S	16, 2004. COPR #5 (Item #2) - Revise the Substantial Completion date for Phase II from June 14, 2004 to Novem		
9	12B-10	06/23/04	150.000.00	169			Z	30, 2004.		
,	12B-10	07/21/04	120,000.00	105			-	Reduction of Retainage from 5% to 1%		
	12 D- 1	07/21/04					-	CCD #12 - To install manufacture required electrical feed and connections for donated football, softball		
10	12B-2	11/16/04	47,446.00				Р	and baseball scoreboards that were not part of permitted plans.		
			,					COPR #6 - COPR #6 also includes the construction schedule impact of an additional 41 days. Revise th		
12	Item #1	12/20/04		41			U	Substantial Completion date from November 30, 2004 to January 10, 2005.		
13	PM6	05/18/05	161,205.00				Z	CCD #10 - Furnish and install baseball and softball field lighting.		
		TOTALS	4.860.757.90	472	565.610.00	147,875.00				
		ORIG SUM	41,380,516.00		1,857,380.00	,				
		REV SUM	46,241,273.90		2,422,990.00					
		% CO'S	11.75%		30.45%	0.36%				
CODE LEGEND		/0 00 0	DOLLAR AMOUNT		CODE %	3.2070		CODE LEGEND DOLLAR AMOUNT CODI		
4 - 4bitt	S		\$0.00		0.00%			M = Mandatory \$1.693.216.27 4.0		
A = Architect Suggested C = Contractor Suggested			\$0.00 \$0.00		0.00%			M = Mandatory \$1,693,216.27 4.0 P = Principal Requested \$63,023.80 0.1		
D = Design Omission			\$136,528.00					S = School District Requested \$1,769,359.83		
E = Design Error			\$11,347.00					U = Unforeseen Condition \$23,654.00 0.0		
L = Liquidated Damages			\$0.00		0.00%			Z - Outside Agency \$1,163,629.00 2.8		

PM6 JUPITER COMMUNITY HIGH SCHOOL MODERNIZATION PROJECT PROJECT #0081-8220 DEPARTMENT OF PROGRAM MANAGEMENT

	Budget
Cost Category	Amount
Contractor Base	\$ 41,380,516.00
Change Orders to Date	\$ 4,699,552.90
Change Order (this item)	\$ 161,205.00
Adjusted Purchase Order	\$ 46,241,273.90

FINANCIAL IMPACT

The financial impact to the Project's Budget is \$161,205.00.

• The source of funds is the project budget as approved by the Board at the time of the Construction Contract Award.