

## Attachment G

### The Boca Raton Community High School (BRCHS) Update as of May 31, 2007

#### **BRCHS Science Building & Academy**

1. Covered Tennis Courts & Rubberized Surface: Balfour Beatty is still awaiting final pricing from a couple of contractors. This item is still scheduled to go the School Board in July.

2. Covered Walkway: We have finalized the location of the covered walkway. If approved as a CCD, we will complete the foundations this summer and install the covered walkway during the fall semester.

#### **BRCHS/BRCMS Baseball Field**

The Building Department reviewed the drawings and requested that the Architect revise and re-submit. This will result in this item going to the Board in August. The field will be ready for use in August 2008.

#### **BRCHS Stadium**

The GMP is being reviewed by the SDPBC and should be submitted to the Board in July 2007. The stadium will be ready for use by the end of July 2008.

#### **BRCHS Pool**

The RFP design/build criteria is complete. The RFP will be issued in June. I anticipate this going to the Board in September 2007.